EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads, Drains & Covering Slab from Arch to Krishnappa Building in Ward no: 10
2	Amount of Work Portion	2000000-00
3	Estimated Cost	20.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	132/14-15
6	No. and date under which work order issued	132/14-15, 17/11/14
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	16-01-2015
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	16 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Penalty not Imposed
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE Recommend Penalty NOT Imposed

Jadhav
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division